

Construction of Schools under Uganda Teacher and School Effectiveness Project (UTSEP)

SN	DISTRICT	CONTRACTOR	SN	SCHOOL	DATE OF CONTRACT SIGNING	Period (Months)	HANDOVER DATE(S)/Start of works	INITIAL INTENDED COMPLETION DATE(S)	SUBSTANTIAL COMPLETION DATE	ACTUAL CONTRACT DURATION (MONTHS)	END OF DEFECTS LIABILITY PERIOD	PHYSICAL PROGRESS	
												MAY, 2019	JUNE, 2019
1	Ibanda (Lot 1)	Natra Uganda Ltd	1	Kijongo P.S.	13-Dec-16	12	28-Feb-17	27-Feb-18	4-Mar-18	12	31-Aug-19	Not started defects correction	Not started defects correction
			2	Rwanyabihuka P.S.									
			3	Rwenkobwa P.S.									
			4	Kashambya P.S.									
2	Ibanda (Lot 2)	M&T Construction Co. Ltd	5	Ishongororo P.S.	14-Dec-16	12	1-Mar-17	28-Feb-18	5-Mar-18	12	31-Aug-19	Not started defects correction	Started defects correction
			6	Kemihoko P.S.									
			7	Kyeibumba P.S.									
3	Ibanda (Lot 3)	Spark Technical Services (U) Ltd	8	Muziza Central P.S.	14-Dec-16	12	10-Apr-17	9-Apr-17	15-Apr-18	12	31-Aug-19	Not started defects correction	30% defects corrected
			9	Nyakatookye P.S.									
			10	Katengyeto P.S.									
			11	Kitooro P.S.									
4	Isingiro (Lot 4)	First Quantum Ltd	12	Busheeka P.S.	15-Dec-16	12	28-Feb-17	27-Feb-18	6-Mar-18	12	31-Aug-19	Contractor notified and DLP extended to 12-Sept-19	Correcting defects
			13	Saano P.S.									
			14	Kahungye									
			15	Nyamarungi P.S.									
5	Isingiro (Lot 5)	Frematex Services (U) Ltd	16	Kagango Parents P.S.	14-Dec-16	12	3-Mar-17	2-Mar-18	11-Mar-18	12	31-Aug-19	Contractor notified and DLP extended to 12-Sept-19	Correcting defects
			17	Kayenze P.S.									
			18	Kishojo P.S.									
			19	Kyakabindi P.S.									
6	Isingiro (Lot 6)	Pancon Engineers Ltd	20	Birere Mixed P.S.	15-Dec-16	12	3-Mar-17	2-Mar-18	28-Feb-18	12	31-Aug-19	Not started defects correction	Not started defects correction
			21	Kahenda P.S.									
			22	Mpambazi P.S.									
			23	Kikiinga II P.S.									
			24	Nyandama P.S.									
25	Kyanza P.S.												
7	Isingiro (Lot 7)	Hua Chang Infrastructure Engineering Ltd	26	Kyandera P.S.	15-Dec-16	12	3-Mar-17	2-Mar-18	1-Mar-18	12	31-Aug-19	Not started defects correction	Started defects correction
			27	Nyamuyanja Modern									
			28	Rwakakwenda P.S.									
			29	Nyaruhanga P.S.									
			30	St. Peter S Katanoga P.S.									
31	Bibungo P.S.												
8	Bukwo/Kapchorwa (Lot 8)	Sumadhura Technologies Ltd	32	Chekwir P.S.	13-Dec-16	12	3-Mar-17	2-Mar-18	2-Mar-18	12	31-Aug-19	80% defects corrected and DLP period extended	100% defects corrected but allowed for 2 months to observe
			33	Ndilai P.S.									
			34	Aryowet P.S.									
			35	Koikoi P.S.									
			36	Tuyobei P.S.									
			37	Chebelat P.S.									
9	Bukwo (Lot 9)	Excel Construction Ltd	38	Kokopchaya P.S.	15-Dec-16	12	27-Feb-17	18-Apr-18	22-Mar-18	12	Complete	All defects corrected by end of March, 19	All defects corrected by end of March, 19
			39	Kapsekek P.S.									
			40	Muton P.S.									
			41	Kapchemoken P.S.									
10	Alebtong (Lot 10)	Nicole Associates Ltd	42	Okut P.S.	14-Dec-16	12	28-Feb-18	28-Feb-18	28-Feb-18	12	31-Aug-19	Started defects correction	Started defects correction
			43	Bardago P.S.									
			44	Awiny P.S.									
			45	Oloro High P.S.									
11	Alebtong (Lot 11)	Stone Construction Ltd	46	Abololil P.S.	14-Dec-16	12	27-Feb-17	28-Feb-18	28-Feb-18	12	31-Aug-19	Started defects correction	Started defects correction
			47	Alolololo P.S.									
			48	Angetta P.S. Seven School									
			49	Obile P.S. Seven School (25)									
12	Arua (Lot 12)	Royal Techno Industries Ltd	50	Okuro P.7 School	13-Dec-16	12	28-Feb-17	27-Feb-18	27-Feb-18	12	31-Aug-19	Started defects correction	Started defects correction
			51	Afeya P.S.									
			52	Awaliyo P.S.									
			53	Chakai Community P/S									
			54	Afeya P.S.									

Construction of Schools under Uganda Teacher and School Effectiveness Project (UTSEP)

REVISED END OF DEFECTS LIABILITY PERIOD
30-Nov-19
29-Feb-20
15-Dec-19
15-Nov-19
15-Nov-19
16-Oct-19
3-Nov-19
31-Aug-19
22-Apr-19
31-Dec-19
31-Dec-19
10-Sep-19