

**Construction of Schools under Uganda Teacher and School Effectiveness Project (UTSEP)**

SN	DISTRICT	CONTRACTOR	SN	SCHOOL	DATE OF CONTRACT SIGNING	Period (Months)	HANDOVER DATE(S)/Start of works	INITIAL INTENDED COMPLETION DATE(S)	SUBSTANTIAL COMPLETION DATE	ACTUAL CONTRACT DURATION (MONTHS)	END OF DEFECTS LIABILITY PERIOD	PHYSICAL PROGRESS	REVISED END OF DEFECTS LIABILITY PERIOD
												MAY, 2019	
1	Ibanda (Lot 1)	Natra Uganda Ltd	1	Kijongo P.S.	13-Dec-16	12	28-Feb-17	27-Feb-18	4-Mar-18	12	31-Aug-19	Not started defects correction	30-Nov-19
			2	Rwanyabihuka P.S.									
			3	Rwenkobwa P.S.									
			4	Kashambya P.S.									
2	Ibanda (Lot 2)	M&T Construction Co. Ltd	5	Ishongororo P.S.	14-Dec-16	12	1-Mar-17	28-Feb-18	5-Mar-18	12	31-Aug-19	Not started defects correction	29-Feb-20
			6	Kemihoko P.S.									
			7	Kyeibumba P.S.									
3	Ibanda (Lot 3)	Spark Technical Services (U) Ltd	8	Muziza Central P.S.	14-Dec-16	12	10-Apr-17	9-Apr-17	15-Apr-18	12	31-Aug-19	Not started defects correction	15-Dec-19
			9	Nyakatookye P.S.									
			10	Katengyeto P.S.									
			11	Kitooro P.S.									
4	Isingiro (Lot 4)	First Quantum Ltd	12	Busheeka P.S.	15-Dec-16	12	28-Feb-17	27-Feb-18	6-Mar-18	12	31-Aug-19	Contractor notified and DLP extended to 12-Sept-19	12-Sep-19
			13	Saano P.S.									
			14	Kahungye									
			15	Nyamarungi P.S.									
5	Isingiro (Lot 5)	Frematex Services (U) Ltd	16	Kagango Parents P.S.	14-Dec-16	12	3-Mar-17	2-Mar-18	11-Mar-18	12	31-Aug-19	Contractor notified and DLP extended to 12-Sept-19	12-Sep-19
			17	Kayenze P.S.									
			18	Kishojo P.S.									
			19	Kyakabindi P.S.									
6	Isingiro (Lot 6)	Pancon Engineers Ltd	20	Birere Mixed P.S.	15-Dec-16	12	3-Mar-17	2-Mar-18	28-Feb-18	12	31-Aug-19	Not started defects correction	16-Oct-19
			21	Kahenda P.S.									
			22	Mpambazi P.S.									
			23	Kikiinga II P.S.									
			24	Nyandama P.S.									
25	Kyanza P.S.												
7	Isingiro (Lot 7)	Hua Chang Infrastructure Engineering Ltd	26	Kyandera P.S.	15-Dec-16	12	3-Mar-17	2-Mar-18	1-Mar-18	12	31-Aug-19	Not started defects correction	3-Nov-19
			27	Nyamuyanja Modern									
			28	Rwakakwenda P.S.									
			29	Nyaruhanga P.S.									
			30	St. Peter S Katanoga P.S.									
31	Bibungo P.S.												
8	Bukwo/Kapchorwa (Lot 8)	Sumadhura Technologies Ltd	32	Chekwir P.S.	13-Dec-16	12	3-Mar-17	2-Mar-18	2-Mar-18	12	31-Aug-19	80% defects corrected and DLP period extended	31-Aug-19
			33	Ndilai P.S.									
			34	Aryowet P.S.									
			35	Koikoi P.S.									
			36	Tuyobei P.S.									
37	Chebelat P.S.												
9	Bukwo (Lot 9)	Excel Construction Ltd	38	Kokopchaya P.S.	15-Dec-16	12	27-Feb-17	18-Apr-18	22-Mar-18	12	Complete	All defects corrected by end of March, 19	22-Apr-19
			39	Kapsekek P.S.									
			40	Muton P.S.									
			41	Kapchemoken P.S.									
10	Alebtong (Lot 10)	Nicole Associates Ltd	42	Okut P.S.	14-Dec-16	12	28-Feb-18	28-Feb-18	28-Feb-18	12	31-Aug-19	Started defects correction	31-Dec-19
			43	Bardago P.S.									
			44	Awiny P.S.									
			45	Oloro High P.S.									
11	Alebtong (Lot 11)	Stone Construction Ltd	46	Abololil P.S.	14-Dec-16	12	27-Feb-17	28-Feb-18	28-Feb-18	12	31-Aug-19	Started defects correction	31-Dec-19
			47	Alolololo P.S.									
			48	Angetta P.S. Seven School									
			49	Obile P.S. Seven School (25)									
12	Arua (Lot 12)	Royal Techno Industries Ltd	50	Okuro P.7 School	13-Dec-16	12	28-Feb-17	27-Feb-18	27-Feb-18	12	31-Aug-19	Started defects correction	10-Sep-19
			51	Afeya P.S.									
			52	Awaliyo P.S.									
			53	Chakai Community P/S									
			54	Afeya P.S.									