

Construction of Schools under Uganda Teacher and School Effectiveness Project (UTSEP)

SN	DISTRICT	CONTRACTOR	SN	SCHOOL	DATE OF CONTRACT SIGNING	Period (Months)	HANDOVER DATE(S)/Start of works	INITIAL INTENDED COMPLETION DATE(S)	SUBSTANTIAL COMPLETION DATE	ACTUAL CONTRACT DURATION (MONTHS)	END OF DEFECTS LIABILITY PERIOD	PHYSICAL PROGRESS						REVISED END OF DEFECTS LIABILITY PERIOD
												MAY, 2019	JUNE, 2019	JULY, 2019	AUG, 2019	SEPT, 2019	OCT, 2019	
1	Ibanda (Lot 1)	Natra Uganda Ltd	1	Kijongo P.S.	13-Dec-16	12	28-Feb-17	27-Feb-18	4-Mar-18	12	31-Aug-19	Not started defects correction	Not started defects correction	Started defects correction	50% defects corrected	50% defects corrected. Cracks re-appeared	50% defects corrected. Held site meeting (8-Oct19)	30-Nov-19
			2	Rwanyabihuka P.S.														
			3	Rwenkobwa P.S.														
			4	Kashambya P.S.														
2	Ibanda (Lot 2)	M&T Construction Co. Ltd	5	Ishongororo P.S.	14-Dec-16	12	1-Mar-17	28-Feb-18	5-Mar-18	12	31-Aug-19	Not started defects correction	Started defects correction	Correcting defects	50% defects corrected	50% defects corrected	50% defects corrected	29-Feb-20
			6	Kemihoko P.S.														
			7	Kyeibumba P.S.														
3	Ibanda (Lot 3)	Spark Technical Services (U) Ltd	8	Muziza Central P.S.	14-Dec-16	12	10-Apr-17	9-Apr-17	15-Apr-18	12	31-Aug-19	Not started defects correction	30% defects corrected	30% defects corrected	40% defects corrected	40% defects corrected	40% defects corrected	15-Dec-19
			9	Nyakatookye P.S.														
			10	Katengyeto P.S.														
			11	Kitooro P.S.														
4	Isingiro (Lot 4)	First Quantum Ltd	12	Busheeka P.S.	15-Dec-16	12	28-Feb-17	27-Feb-18	6-Mar-18	12	31-Aug-19	Contractor notified and DLP extended to 12-Sept-19	Correcting defects	Correcting defects	50% defects corrected	70% defects corrected	80% defects corrected	15-Nov-19
			13	Saano P.S.														
			14	Kahungye														
			15	Nyamarungi P.S.														
5	Isingiro (Lot 5)	Frematex Services (U) Ltd	16	Kagango Parents P.S.	14-Dec-16	12	3-Mar-17	2-Mar-18	11-Mar-18	12	31-Aug-19	Contractor notified and DLP extended to 12-Sept-19	Correcting defects	Correcting defects	50% defects corrected	70% defects corrected	80% defects corrected	15-Nov-19
			17	Kayenze P.S.														
			18	Kishojo P.S.														
			19	Kyakabindi P.S.														
6	Isingiro (Lot 6)	Pancon Engineers Ltd	20	Birere Mixed P.S.	15-Dec-16	12	3-Mar-17	2-Mar-18	28-Feb-18	12	31-Aug-19	Not started defects correction	Not started defects correction	Started defects correction	55% defects corrected	60% defects corrected	80% defects corrected	16-Oct-19
			21	Kahenda P.S.														
			22	Mpambazi P.S.														
			23	Kikiinga II P.S.														
			24	Nyandama P.S.														
25	Kyanza P.S.																	
7	Isingiro (Lot 7)	Hua Chang Infrastructure Engineering Ltd	26	Kyandera P.S.	15-Dec-16	12	3-Mar-17	2-Mar-18	1-Mar-18	12	31-Aug-19	Not started defects correction	Started defects correction	50% defects corrected	72% defects corrected	75% defects corrected	80% defects corrected	3-Nov-19
			27	Nyamyanja Modern														
			28	Rwakakwenda P.S.														
			29	Nyuruhanga P.S.														
			30	St. Peter S Katanoga P.S.														
31	Bibungo P.S.																	
8	Bukwo/Kapchorwa (Lot 8)	Sumadhura Technologies Ltd	32	Chekwir P.S.	13-Dec-16	12	3-Mar-17	2-Mar-18	2-Mar-18	12	31-Aug-19	80% defects corrected and DLP period extended	100% defects corrected but allowed for 2 months to observe	Observing defects re-occurrence	All defects corrected	All defects corrected	All defects corrected	31-Aug-19
			33	Ndilai P.S.														
			34	Aryowet P.S.														
			35	Koikoi P.S.														
			36	Tuyobei P.S.														
			37	Chebelat P.S.														
9	Bukwo (Lot 9)	Excel Construction Ltd	38	Kokopchaya P.S.	15-Dec-16	12	27-Feb-17	18-Apr-18	22-Mar-18	12	Complete	All defects corrected by end of March, 19	All defects corrected by end of March, 19	All defects corrected by end of March, 19	All defects corrected by end of March, 19	All defects corrected by end of March, 19	All defects corrected by end of March, 19	22-Apr-19
			39	Kapsekek P.S.														
			40	Muton P.S.														
			41	Kapchemoken P.S.														
10	Alebtong (Lot 10)	Nicole Associates Ltd	42	Okut P.S.	14-Dec-16	12	28-Feb-18	28-Feb-18	28-Feb-18	12	31-Aug-19	Started defects correction	Started defects correction	Started defects correction	75% defects corrected	80% defects corrected	80% defects corrected	31-Dec-19
			43	Bardago P.S.														
			44	Awiny P.S.														
			45	Oloro High P.S.														
11	Alebtong (Lot 11)	Stone Construction Ltd	46	Abololil P.S.	14-Dec-16	12	27-Feb-17	28-Feb-18	28-Feb-18	12	31-Aug-19	Started defects correction	Started defects correction	Started defects correction	75% defects corrected	75% defects corrected	80% defects corrected	31-Dec-19
			47	Alolololo P.S.														
			48	Angetta P.S. Seven School														
			49	Obile P.S. Seven School (25)														
12	Arua (Lot 12)	Royal Techno Industries Ltd	50	Okuro P.7 School	13-Dec-16	12	28-Feb-17	27-Feb-18	27-Feb-18	12	31-Aug-19	Started defects correction	Started defects correction	Started defects correction	65% defects corrected	80% defects corrected	80% defects corrected	10-Sep-19
			51	Afeya P.S.														
			52	Awaliyo P.S.														
			53	Chakai Community P/S														
			54	Afeya P.S.														